Job No.	Location	Description	Client	Start Date	End Date	Progress	Remarks
RFQ No. PC/RFQ/FOD/12/24	Farwa Offshore FPSO	FARWAH AFT PEAK BALLAST TANK, Repairs, including, scaffolding, sand blasting, NDT, fabrication, welding, and coating		08/10/2024		project cancelled	offer submitted October er 2024 award to Amial Company on January 21st 2025, several meetings held with client, alternative proposal submitted to client on April 8 2025
SO 26553/2022	Farwa Offshore FPSO	IG Deck Seal Vesel Repairs		23/06/2022	19/10/2023		Completed
RFQ NO. RFQ/P&E/592/2024/AJF	Farwa Offshore FPSO	PROVISION OF ONSHORE CONSTRUCTION AND FABRICATION SERVICES FOR ALJURF FIELD (BD1/FPSO)–RFQ NO. RFQ/P&E/592/2024/AJF		23/06/2024		awaiting awarding announcement from Client	offer submitted August 21st 2024 Amial Company declined
RFQ : SR–27020/2024	Farwa Offshore FPSO	FPSO Crane Boom Repairs RFQ–RFQ : SR–27020/2024		23/06/2024	08/04/2025	Awarded to Amial Company Nov 2024, Planned to start early 2025, worked started on February 21. 2025, completed on April 8 2025, some delay duet visa issues	Completed
RFQ NO. PC/RFQ/FOD/11/24	AL Juref Field	THREE YEARS FOR PROVISION OF PRE–FABRICATION AND FABRICATION SERVICES FOR ALJURF FIELD		03/03/2024		contract signed May 22. 2025	Technical Offer submitted Sep 3. 2024, Revised offer submitted October 6th, 2024 Contract Awarded to Amial Company on Jan 21. 2025 contract signed in May 22 2025